



**Community Advisory Committee Meeting** 

**October 3, 2022** 



#### Meeting Agenda



- 1. Welcome & Roll Call
- 2. Phase 1 Construction Updates
- 3. Better Market Street Business Working Group
- 4. Funding Plan & Future Phases
- 5. The Hub Quick-Build Project
- 6. 4th Street BART Portals

#### Welcome New Members



#### Better Market Street CAC welcomes a new member:

• Alex Bastian – President & CEO of the Hotel Council of San Francisco



#### PHASE 1 Construction Update



Notice to Proceed (NTP)

August 18, 2022

Pre-construction Meeting

September 14, 2022

**Preliminary Construction Start** 

Mid October 2022

**Holiday Moratorium** 

November 25 – January 1

**Full-time Construction Begin** 

January 2023

- Esquivel is working on the baseline construction schedule for construction management approval.
- Work will begin at the corner of 5<sup>th</sup> and Market and progress westward.

#### **Business Working Group Members**



- Golden Gate Theater (1 Taylor Street)
- Orpheum Theater (1192 Market Street)
- Warm Planet Bikes (1098A Market Street)
- Proper Hotel (1100 Market Street)
- BAIT (1091 Market Street)
- Alonzo King LINES Ballet (26 7th Street)
- Local Diner (1244 Market Street)
- Chase Hotel (1278 Market Street)
- Meat in Bun (998 Market Street)

### Construction Mitigation and Business Support



- Working Group meetings were held on August 30<sup>th</sup> and September 14<sup>th</sup>
- We re-introduced the project to attendees and informed them of the business support and marketing services that will be at their disposal throughout construction.
- At the next round of meetings, attendees will begin working with OEWD and their consultants on designing corridor-specific branding and promotional materials

### Funding Updates



- \$15M BUILD grant was returned
  - Grant required the City begin construction of the F Loop by September 2025
  - A proposed Amendment would have added track replacement as a condition
- Prop A for future phases has been reallocated
  - \$53M of Prop A was reallocated to other projects due to funding deadlines
  - \$15M of Prop A funding was shifted to Phase 1 to replace BUILD Grant

\$2.7M from AHSC no longer available, affordable housing project delayed

# Better Market Street Funding Changes (\$M)



Funding sources	Previous	Current	Delta
BUILD	\$15.0	<b>\$</b> O	-\$15.0
Prop A (Construction)	\$30.3	\$45.3	\$15.0
Prop A (Future)	\$68.4	<b>\$</b> 0	-\$68.4
AHSC Grant	\$2.7	<b>\$</b> 0	-\$2.7
Prop K (Construction)	\$5.5	\$8.2	\$2.7
Prop K (Future)	\$6.2	\$3.5	-\$2.7
PUC	\$22.2	\$0	-\$22.2
Total Funding:	\$150.3	\$58.0	-\$93.3

### Better Market Street Funding Plan (\$M)



#### **BMS Infrastructure:**

Full Corridor Planning \$22.7

Phase 1 Design \$20.6

Phase 1 Construction \$60.5

Funds for Future Phases \$5.5

Total Current Project Funding: \$109.2

#### **BMS Quick Build:**

Car Free Market Street Quick Build \$1.5

Funds for Future Quick Build \$2.2

Total Quick Build Funding: \$3.7

## BMS Funding Plan (\$M) - October 2022



Capital Project	Corridor Env. &		Phase 1		Future	
Funding Source	30% Design	Design	Redesign	Construction	Phases	Total
General Fund	5.16					5.16
Octavia Land Sales	3.05					3.05
Market Octavia Impact Fees	1.50					1.50
Transit Center Impact Fees					2.00	2.00
2014 Prop A GO Bond	12.96	7.64	7.00	45.30	0	72.91
SFMTA Transit Funds		1.36				1.36
Prop K (EP22U & EP44)		2.23		8.18	3.46	13.87
BUILD				0		0
OBAG				3.37		3.37
Federal Earmark				0.07		0.07
AHSC Grant				0		0
BART (8th/Grove/Hyde/Market)		0.23		0.62		0.84
FY22 COP				3.00		3.00
PUC		2.10			TBD	2.10
Total Identified Funding	22.67	13.55	7.00	60.53	5.46	109.23

#### **Future Phases**



- Project team is evaluating the full corridor implementation
  - Construction of boarding islands, track replacement and utility replacement between 5th to 8<sup>th</sup> streets are being evaluated
  - Given current available funding, cost projections, and anticipated construction impacts, SFMTA has deprioritized the F Loop and no longer part of Phase 2
  - The City is discussing next steps for future phases

## F-loop & 5th to 8th Streets ROM Cost Estimate





TOTAL \$160M \$45M + \$75M \$280M

#### Future Quick Build




- Quick Build projects can help implement some key elements of BMS temporarily until funding for permeant infrastructure is available
- Hub quick build design in process

Funding Source	Car-free Market (Completed)	Future Phases	Total
BART (8th/Grove/Hyde/Market)	0.39		0.39
2014 Prop B - Population Growth	1.48	2.19	3.27
Total Identified Funding	1.87	2.19	3.66

### Hub Quick-Build Project




#### Bike volumes have recovered to about 60% of pre-pandemic levels



Midweek Daily Bicycles (Tuesday-Thursday)
Market St. Eastbound Counter between 9th & 10th

#### Hub Quick-Build Project Limits





### **Hub Project History**





Market & Van Ness, looking southwest down Market Street




- Hub Area project initiated by Planning, now part of Market & Octavia Area Plan
- Drops a traffic lane in each direction and creates wider, separated bike lanes
- Muni, taxis and bikes only (no private or commercial vehicles)
- Traffic changes approved by MTA Board in Oct 2019 as part of Better Market Street legislation

### **Hub Quick-Build Draft Concepts**



**DISCUSSION PURPOSES ONLY** 

#### Achieve Hub area project goals with quick build treatments



Wider, betterseparated bikeways streetscaping wider, accessible boarding islands with shelters Implements traffic restrictions from Market/Octavia Area Plan

DRAFT CONCEPT FOR

**Proposed** 

### **Hub Quick-Build Timeline and Budget**





**Budget:** ~\$2 Million for Design & Construction

**Funding Source:** Proposition B (Population Growth)

### 4th Street BART Portals



- BART is installing 19 canopies over escalators on Market Street to improve safety and cleanliness
- Each canopy takes ~8 months to construct
- The project is estimated to be completed by 2026



#### 4th Street BART Portals




- The required canopies east of 4<sup>th</sup> Street are optional bid items which BART must initiate by the end of 2022.
- Meanwhile, the Muni 4<sup>th</sup> Street outbound boarding island is not ADA accessible and needs to be widened, requires narrowing or closing the northeastern BART portal



### Potential ADA bus island conflicts with portal





- Making the Muni boarding island accessible requires narrowing the sidewalk and closing the northeast BART
- Funding, design, timeline for potential widening of the island have not yet been determined

## 4th/Market Entries by Portal





## 4<sup>th</sup>/Market Exits by Portal





#### 4th Street BART Portals



- SFMTA staff conducted outreach to the SFMTA Multimodal Accessibility Advisory Committee, BMS Committee (CAC), Board of Supervisors, Union Square Alliance, SOMCAN, Senior Disability Action, and the adjacent property owners.
- Based on feedback, SFMTA's
   Director of Transportation
   formally requested that
   BART's General Manager
   close both eastern portals
- Next steps to be determined by BART's General Manager





For media inquiries and project-related questions, please contact:

#### **Benjamin Peterson**

Communications & Outreach benjamin.peterson@sfdpw.org

Cristina C. Olea, PE

Better Market Street Project Manager

cristina.c.olea@sfdpw.org

For questions on Business Support, please contact:

Jada Jackson, Project Manager

Office of Economic & Workforce Development (OEWD)

415-554-6477 | jada.Jackson@sfgov.org

## bettermarketstreetsf.org

## BMS Funding Plan (\$M) as of July 2022



	Corridor Env. &		Phase 1		Future	
Funding Source	30% Design	Design	Redesign	Construction	Phases	Total
General Fund	5.16					5.16
Octavia Land Sales	3.05					3.05
Market Octavia Impact Fees	1.50					1.50
Transit Center Impact Fees					2.00	2.00
2014 Prop A GO Bond	12.96	7.64	7.00	30.30	68.37	126.27
SFMTA Transit Funds		1.36				1.36
Prop K (EP22U & EP44)		2.23		5.48	6.16	13.87
BUILD				15.00		15.00
OBAG				3.37		3.37
Federal Earmark				.07		.07
AHSC Grant				2.70		2.70
BART (8th/Grove/Hyde/Market)		.23		.62		.85
FY22 COP				3.00		3.00
PUC		2.10			22.16	24.26
Total Identified Funding	22.67	13.56	7.00	60.54	98.69	202.46